



Stormwater Pollution
Prevention Plan (SWP3)
Construction Activity
Template Under 1 ACRE

Permit # _____

Date: _____

Project Name: _____

Project Address: _____

Owner's Name & Address: _____

E-mail Address: _____ Phone: _____

Contractor's Name & Address: _____

E-mail Address: _____ Phone: _____

SWP3 Contact Name & Address: _____

E-mail Address: _____ Phone: _____

Total square feet of project area: _____

Total square feet of disturbed area: _____

Estimated construction start date: _____

Please provide the following:

- | | | |
|---|---|---|
| <input type="checkbox"/> Site Map with BMP locations/Erosion and Sediment control Map | <input type="checkbox"/> Completed Yukon Land Disturbance Application | <input type="checkbox"/> Completed General Contractor Registration Application if not already registered with the City of Yukon |
|---|---|---|

SWP3 Sign Requirements

- A sign must be posted on site and visible from the street that contains the following information: Location of SWP3, Operator's Name, Operator's phone number.

Control Measures

The proposed control measures shall be designed to prevent or minimize, to the maximum extent practicable, the discharge of sediment, debris and other construction-related pollutants from the construction site by stormwater runoff into the storm drainage system (MS4).

Initial those to verify that you have read them and will comply.

Include additional sheets if necessary

Initials

_____ No dirt or debris placed on the roadways, sidewalk and curbs. All neighboring properties must be protected from erosion and sediment.

_____ If using portable toilets, it must be placed a minimum of 6' away from impervious surfaces and waterbodies (e.g. roadways, sidewalk, curbs, creeks, streams) and staked down (or secondary confinement) to prevent tipping.

_____ Concrete washout/collection containment area is installed. Concrete wash water cannot be dumped onto the ground. It must be poured into a leak proof container. If concrete washout is dumped, your site will be fined for Illicit discharge.

_____ All erosion and sediment controls shall be in place before land disturbance begins.

_____ A covered trash container must remain on site throughout the construction process.

_____ Storm drains and waterbodies must have inlet protection

All other potential access points will be eliminated or controlled by:
(Please check all that apply)

☐ Construction
Entrances/Exits

☐ Silt Fence Barrier

☐ Temporary Fencing

☐ Other _____
(Describe)

Potential soil erosion and stormwater runoff will be controlled by:
(Please check all that apply)

☐ Erosion control blankets

☐ Limiting area of disturbance

☐ Re-vegetation of un-stabilized area

☐ Gravel wattle check dam

☐ Silt fences

☐ Bonded fiber matrix

☐ Retention Areas

☐ Other _____

Inlet projection will be maintained by:
(Please check all that apply)

☐ Filter Socks,
straw wattles

☐ Fiber Rolls

☐ Sediment Trap

☐ Other _____

Street access area track out to be eliminated by:
(Please check all that apply)

- | | |
|--|---|
| <input type="checkbox"/> Broom and shovel provided for immediate cleanup (mandatory) | <input type="checkbox"/> Stabilized construction entrance |
| <input type="checkbox"/> Street Sweeping machine | <input type="checkbox"/> Other _____ |

Use Site Maps to Track Progress

Keep up-to-date site maps showing BMP's that change frequently in location as the work on a construction site progresses. Your permit requires you to keep your SWP3 up to date.

Notice of Violation

Whenever the City Yukon finds that a person has violated an ordinance or failed to comply with a permit requirement, the city will order compliance by written notice of violation to the responsible person.

Violations and Enforcement

- ☐ Any person found to have committed any act declared unlawful or failing to perform any act required by or under this article shall be in violation of this article and shall be punished by a fine not to exceed \$1,000.00 and costs or imprisonment for not to exceed 90 days, or both such fine and imprisonment, for each offense. **Each day on which a violation occurs or continues to occur shall be deemed a separate offense.**
- ☐ Discharge of stormwater in any manner in violation of this article or of any condition of a permit issued pursuant to this article or a stormwater discharge permit issued by the state is hereby declared a public nuisance and must be corrected or abated by the owner/operator.
- ☐ Whenever the manager finds that any permittee or any person discharging stormwater has violated or is violating this article, or a stormwater permit or order issued hereunder, the manager may serve upon said person or permittee written notice of the violation. **Within ten days of the receipt date of this notice, an explanation of the violation and a plan for the satisfactory correction and prevention thereof, to include specific required actions, shall be submitted to the Stormwater manager.** Submission of this plan in no way relieves the discharger of liability or criminal prosecution for any violations occurring before or after receipt of the notice of violation.
- ☐ Violators of the Article are also subject to any penalties that may be imposed by the State of Oklahoma.
- ☐ Violators of this Article may also be subject to prosecution, fines and penalties from the United States EPA.
- ☐ Link to article:
https://library.municode.com/ok/yukon/codes/code_of_ordinances?nodeId=PTIICOOR_CH207FL_ARTIVSTQUMA_DIV3LADIACERSECO

SWP3 Inspection Required

Before land disturbance can begin, the SWP3 must be implemented. Once the BMP's have been installed, a site inspection will be required. A final site inspection will be required when the area of disturbance has been stabilized. You must request a final inspection, which includes landscape inspection, before the permit can be terminated.



Storm Water Pollution Prevention Plan Construction Activity Template (SWP3)

I understand that this SWP3 template is required and will remain in effect until the entire project is stabilized, including re-vegetation. All control measures will be inspected monthly and immediately after or during every storm even of .5 inches or more. Tracking onto roads will be cleaned up by the end of each business day. **The contractor is required to train all subcontractors, vendors, delivery personnel, and others who will be working on the site.** The contractor is responsible for compliance of the SWPPP for the entire site and duration of the project. I am aware that there are significant penalties for submitting false information, including the possibility of fines and imprisonment for known violations.

SWP3 Certification	
Print Name _____	Date: _____
Signature: _____	